Public Works (1896) Department.

G.O., No. 1339/134

DATED 6 Feb 1896

[Despatch Abstract.]

Periyar Project Progress report of works in (lak No II Div) for quarter ending 31 December 95 — recorded

P.W. 26.
1,000—23-10-95.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.

Govt. of {1896} Madras.

PUBLIC WORKS.

Dated February, 6th.

Recd. *Encl.*

G.O. No. 133 I., 6th Feb. 1896.

FEBRUARY.

Periyar Project

Progress report of works in (late No. II division)—, for quarter ending 31st December 1895, recorded and ordered to be communicated to the Government of India.

IRRIGATION.

Govt. of {1896} Madras.

PUBLIC WORKS.

Dated February, 6th.

Recd. *Encl.*

G.O. Nos. 133, 134 I., 6th Feb. 1896.

FEBRUARY.

Periyar Project

Forwarding Proceedings recording the progress report of works in (late No. II division) —, for quarter ending 31st December 1895.

No. 133 I., 6TH FEBRUARY 1896.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

READ—the following paper :—

PROGRESS REPORT of Periyár works for the quarter ending 31st December 1895.

1st to 9 *Reaches*.—Excavation and masonry—fully completed, except inlets in the first reach which could not be started as the adjacent lands are all cultivated and as no materials could be taken to the work-spot.

8th Branch channel.—Excavation 100″ to 160″ chain is completed. Incomplete portions which are left here and there is completed, except few gaps through which zemin tanks receive their supply. Masonry—fall No. 6 is in progress.

Kunnathore offtake.—Completed except three gaps left for masonry works. Masonry—falls Nos. 8, 9, 10 and 12 are completed.

Chittampatty offtake.—Excavation at tail end is completed, except sectioning the banks which will be completed soon.

Pappagudi offtake.—Excavation almost completed. Masonry—fall No. 2 is almost completed.

9th Branch channel—Fall No. 11 and bridge is half completed.

Main canal—*10th Reach*, completed.

11th Reach practically completed and a few rocky outcrops still to be removed. Three irrigation sluices to be built.

12th Reach.—Excavation practically completed, some rocky outcrops still to be removed.

10th Branch channel.—Main excavation practically completed. Superpassages and masonry falls completed ; iron trough at 5 miles 6 furlongs 540 feet ; work in progress.

Tiruvadur offtake.—Excavation practically completed. Bridge and regulator nearing completion. Falls 1 to 10 nearing completion.

Chunambur offtake.—Excavation about three-fourths completed. Masonry falls—work in progress.

(Signed) A. JOYCE,
Ex. Engineer, Madura Dn.

No. 71 M.D.

Copy communicated to the Chief Engineer, Public Works Department.

TRICHINOPOLY,
22nd January 1896.

(Signed) W. HUGHES,
Suptg. Engineer, VI Circle.

ORDER—No. 133 I., dated 6th February 1896.

Recorded and communicated to the Government of India.

[Here enter No. 134 I., dated 6th February 1896.]

(True Extract.)

Under Secy. to Govt., P.W.D.,
Irrigation Branch.

To the Superintending Engineer, VI Circle.
,, Chief Engineer for Irrigation.
,, Revenue Department.

Exd. Shaik Karim
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

READ—the following paper :—

PROGRESS REPORT of Periyár works for the quarter ending 31st December 1895.

1st to 9 Reaches.—Excavation and masonry—fully completed, except inlets in the first reach which could not be started as the adjacent lands are all cultivated and as no materials could be taken to the work-spot.

8th Branch channel.—Excavation 100″ to 160″ chain is completed. Incomplete portions which are left here and there is completed, except few gaps through which zemin tanks receive their supply. Masonry—fall No. 6 is in progress.

Kunnathore offtake.—Completed except three gaps left for masonry works. Masonry—falls Nos. 8, 9, 10 and 12 are completed.

Chittampatty offtake.—Excavation at tail end is completed, except sectioning the banks which will be completed soon.

Pappagudi offtake.—Excavation almost completed. Masonry—fall No. 2 is almost completed.

9th Branch channel—Fall No. 11 and bridge is half completed.

Main canal—*10th Reach*, completed.

11th Reach practically completed and a few rocky outcrops still to be removed. Three irrigation sluices to be built.

12th Reach.—Excavation practically completed, some rocky outcrops still to be removed.

10th Branch channel.—Main excavation practically completed. Superpassages and masonry falls completed; iron trough at 5 miles 6 furlongs 540 feet; work in progress.

Tiruvadur offtake.—Excavation practically completed. Bridge and regulator nearing completion. Falls 1 to 10 nearing completion.

Chunambur offtake.—Excavation about three-fourths completed. Masonry falls—work in progress.

(Signed) A. JOYCE,
Ex. Engineer, Madura Dn.

No. 71 M.D.

Copy communicated to the Chief Engineer, Public Works Department.

TRICHINOPOLY,
22nd January 1896.

(Signed) W. HUGHES,
Suptg. Engineer, VI Circle.

Order—No. 133 I., dated 6th February 1896.

Recorded and communicated to the Government of India.

[Here enter No. 134 I., dated 6th February 1896.]

(True Extract.)

(Signed) R. R. E. DRAKE-BROCKMAN, Colonel, R.E.,
Secretary to Govt., P.W.D.,
Irrigation Branch.

To the Superintending Engineer, VI Circle.
„ Chief Engineer for Irrigation.
„ Revenue Department.

Endorsement—No. 134 I., dated 6th February 1896.

Forwarded to the Government of India.

(By order.)

Colonel, R.E.,
Secretary to Govt. P.W.D.,
Irrigation Branch.

Exd. Shaik Karim'
Spare Copies

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

No. 133 I. of 6th Feby 1896

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From the Supeg. Engineer, Sixth Circle. (H.e No. 71 - W.D. dated 22 Jany. 1896)

Print report

3 P

Recorded and communicated to the Government of India.

W
31 Jan

To The Supg. Engineer, Sixth Circle.
" Chief Engineer for Irrigation
" Revenue Dept.

No. 134 I. of 6th Feby 1896

Forwarded to the Govt. of India.

DESPATCHED
18 FEB. 96

28/1

28/1

28/1/96

~~His Excellency the Governor~~

Sengje Project – Progress Report for quarter ended 31 Decr 1895.

Issue

4/2

Aneds 5/2

BR
1-2-96

E I. Form No 1—1,000 -27-11-95.

H.E.29/1.R1/2.

No: 476 S.C.
20-1-96.

10

Progress Report of Periyar works for the Quarter ending 31st December 1895.

1st to 9 Reaches. Excavation and Masonry :- Fully Completed except inlets in the I Reach which could not be started as the adjacent lands are all cultivated and as no materials could be taken to the work spot.

8th Branch channel :- Excavation 100th to 160th Chain is completed. Incomplete portions which are left here and there is completed except few gaps through which Zemin tanks receive their supply. Masonry :- Fall No: 6. is in progress.

Kunnathore off take :- Completed except three gaps left for masonry works. Masonry. Fall Nos: 8, 9, 10 & 12 are completed.

Chittampatty off take :- Excavation at tail end is completed except sectioning the banks which will be com-

-pleted

pleted soon.

Pappugudy offtake :- Excavation almost Completed. Masonry :- Fall No: 2 is almost Completed.

9" Branch Channel :- Fall No: 1 and Bridge :- Is half Completed.

Main Canal: 10" Reach. Completed.

11" Reach. Practically completed and a few rocky outcrops still to be removed. 3 Irrigation sluices to be built.

12. Reach. Excavation practically Completed, some rocky outcrops still to be removed.

10" Branch Channel. Main. Excavation practically completed. Superpassages and masonry falls :- Completed; Iron trough at 5 miles 6 furlongs 540 ft :- Work in progress.

Tiruvadur Offtake :- Excavation practically completed. Bridge & Regulator, nearing Completion. Falls

1 & 10:- Nearing completion.

Chunambur offtake:- Excavation about 3/4 completed. Masonry falls. Work in progress.

Signed/. A. Joyce
Executive Engineer,
Madura Dn

No. 71md,

Copy communicated to the Chief Engineer, P.W.D.

Supdg. Engr's office Camp,
Trichinopoly.
22d. January 1896.

W. Hughes
Superintending Engineer

W Reich

CH 24/1

P. W. CURRENT No. 685

From

The Supdt. Engineer
VI circle.

Rec: 23.1.96

To

The Chief Engineer
P. W. D.

No. 907-83 of 1-11-95

No. 71 md

Dated 22d. January 1896.

Despd — 22/.

Progress Report of Periyar works: —

submits the —
for the Quarter ending
31st December 1895.

D 2 I